COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO DRAIN AT NEAR BYRAVESHWARA CIRCLE 4TH, 5TH CROSS ROADS IN BAGALAGUNTE IN WARD NO. 14 T.DASARAHALLI SUB DIVISON**

2. Sanctioned Estimate No. & Dt : TS/09/17-18 dt:-27.04.2017

3. Head of Account which is Chargeable : P-3158

4. Work Order No. & Dt : EE/DD/wo/126/2017-18

5. Name of Contractor : **THE TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1801 Page No. 1800774 to 180078/-

8. Check measurement of the Asst. : M.B. No. 1801 Page No. 1800774 to 180078/-

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : Manjunath

b) Asst. Exe. Engineer : Rangaswamy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00 Lakhs	1983833.00	—	16167/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )